

---

# BS 5837 Pre- Development Arboricultural Impact Assessment & Method Statement

---

Rear of The Jubilee PH, Simmondley  
Lane, Glossop, SK13 6NR

---

Report prepared by Ross Cannon

ND (Urb.For), Tech.Cert. (Arbor.A), Tech.Arbor.A

E – [tree@treeplan.co.uk](mailto:tree@treeplan.co.uk)

8/12/17

Our Ref 1825



---

SUMMARY .....	3
1. INTRODUCTION .....	4
1.1 Instruction .....	4
1.2 Qualifications & Experience of Author .....	4
1.3 Documents, Communications & Information Supplied .....	4
1.4 Surveying Methodology & Report Limitations .....	4
1.5 Plans Associated with this Report .....	4
2. REFERENCES, PLANNING POLICY AND GUIDANCE .....	5
2.1 National Policy .....	5
2.2 British Standard: BS 5837, Trees in relation to design, demolition and construction – Recommendations (2012) .....	5
3. SITE VISIT & OBSERVATIONS .....	6
3.1 Site Visit .....	6
3.2 Site Description .....	6
3.3 Tree Observations .....	6
3.4 Soil Type .....	6
4. TREE SURVEY .....	7
4.1 Tree Survey .....	7
4.2 Tree Categorisation .....	7
4.3 Tree Constraints .....	8
4.3.1 Above Ground Constraints – Tree Trunk and Canopy .....	8
4.3.2 Below Ground Constraints – Root Protection Area .....	8
5. ARBORICULTURAL IMPACT ASSESSMENT .....	9
5.1 Development Proposals .....	9
5.2 Tree Management Required to Implement Development .....	9
5.3 Above Ground Constraints – Tree Trunk and Canopy .....	9
5.4 Below Ground Constraints – Root Protection Area (RPA) .....	10
5.5 Tree Work Standard .....	10
5.6 Contractor/Construction Operations & Equipment .....	10
5.7 Impact on Amenity .....	10
6. ARBORICULTURAL METHOD STATEMENT .....	11
6.1 Project Arboriculturist .....	11
6.2 Requirements to Protect Retained Site Trees .....	11
6.3 Tree / Ground Protection – Generic Precautions .....	11

---

6.4	Tree Protective Fence – Construction Exclusion Zone.....	12
6.5	Permanent Ground Protection .....	13
6.6	Root Pruning T4.....	13
6.7	Responsibilities.....	14
6.8	Order of Works.....	14
7.	GENERIC LEGAL CONSIDERATIONS .....	15
7.1	Protected Trees.....	15
7.2	Wildlife Conservation Legislation.....	15
7.3	Tree Safety .....	15
8.	CONCLUSIONS.....	16
Appendix 1	Qualifications & Experience of Author	
Appendix 2	Survey Methodology, Tree Risk Assessment & Report Limitations	
Appendix 3	Trees in the Planning System (Development)	
Appendix 4	Tree Survey Schedule	
Appendix 5	Tree Plans	

---

## SUMMARY

Treeplan was instructed by CAN.DID Architecture to undertake a pre-development tree survey (following recommendations in *British Standard 5837:2012 Trees in relation to design, demolition and construction*) to ensure trees were fully considered through the development process.

The site to be surveyed was land to the rear of the former Jubilee Public House, Simmondley Lane, Glossop, SK13 6NR.

The development proposal is the construction of three dwellings in the former rear car park.

Three individual and one group of trees were surveyed, and their details recorded. Tree related details and my management recommendations are found in Appendix 4.

No trees need to be removed in order to enable the development, some pruning is recommended.

The proposed access drive will surface approximately 30% of the on-plan rooting area of two off-site Oak trees to the north. A three-dimensional cellular confinement system as a sub base for this new access drive is proposed, additionally to be surfaced with a porous tarmac wearing course.

A Tree Protection Plan, found in Appendix 5 shows the trees, their canopy extent, root protection areas and recommended location of temporary tree protective fencing and permanent ground protection to ensure the health and longevity of retained trees through the development.

Based on the following discussions, and provided all the technical recommendations in this report are followed, I consider any proposed development can be carried out in accordance with the guidance in the British Standard: BS 5837, *Trees in relation to design, demolition and construction – Recommendations* (2012).

---

## **1. INTRODUCTION**

### **1.1 Instruction**

CAN.DID Architecture instructed me to undertake a pre-development tree survey following recommendations in *British Standard 5837:2012 Trees in relation to design, demolition and construction* (hereafter BS 5837) at land to the rear of The Jubilee Public House, Simmondley Lane, Glossop, SK13 6NR (hereafter referred to as 'the site').

### **1.2 Qualifications & Experience of Author**

The author of this report is Ross Cannon. Conclusions and recommendations of this report are based on my site observations and experience. I have experience and qualifications in Forestry and Arboriculture which are summarised in Appendix 1.

### **1.3 Documents, Communications & Information Supplied**

CAN.DID Architecture provided me, by email with the following documents.

- pdf & dwg – Current and Proposed Site Plan ref: RG196/PL10

### **1.4 Surveying Methodology & Report Limitations**

A summary of the survey methodology and report limitations is included in Appendix 2.

### **1.5 Plans Associated with this Report**

A Tree Protection Plan has been annotated to include tree related data relevant to the recommendations found within BS 5837. The annotations are superimposed on the provided site plans and is found in Appendix 5.

---

## **2. REFERENCES, PLANNING POLICY AND GUIDANCE**

### **2.1 National Policy**

Section 197 in the Town and Country Planning Act 1990 makes it the duty of local planning authorities, 'in the interests of amenity,' to protect trees, when granting planning permission, by imposing conditions or serving Tree Preservation Orders (TPOs). Planning Policy Statements (PPS) also provide guidance on the acceptability of proposed development.

### **2.2 British Standard: BS 5837, Trees in relation to design, demolition and construction – Recommendations (2012)**

BS 5837 contains guidance on how to assess trees in or close to proposed development sites and what information to include in a pre-development arboricultural report for submission with a planning application. Appendix 3 contains relevant extracts from BS 5837.

---

### **3. SITE VISIT & OBSERVATIONS**

#### **3.1 Site Visit**

The tree survey was undertaken alone on 29 November 2017. The weather was clear with no visibility constraints.

#### **3.2 Site Description**

The Jubilee Public House has recently been demolished and three detached dwellings are currently under construction. The former rear tarmacked car park of the Jubilee Public House is found to the east. A mature line of Hawthorn and Elder trees is found to the north beyond a boundary fence. Off-site mature and early mature Oak trees are found to the north and east.

#### **3.3 Tree Observations**

- The details of three individual and one group of trees were recorded
- These trees are marked on the Tree Protection Plan in Appendix 5

#### **3.4 Soil Type**

Section 4.3 of BS 5837 states that a soil assessment should be undertaken by a competent person to determine structure, pH and composition to inform new planting as well as 'shrinkability'. I am not a soil scientist and therefore recommend a specialist in this field is consulted before the foundation design stage.

## 4. TREE SURVEY

### 4.1 Tree Survey

A survey was undertaken in accordance with section 4.4.2.5 of BS 5837. The following information was recorded where site conditions allowed and can be found in Appendix 4:

- A sequential tree (or group of trees) number
- Species
- Height
- Stem diameter(dbh) at 1.5m above ground level
- Canopy/branch spread at the four cardinal compass points
- Canopy height above ground
- Height of first significant branch and direction of growth
- Age class
- Physiological (tree health) condition
- Structural condition
- Condition (tree) comments
- Preliminary management
- Root protection area as a radius and in m<sup>2</sup>
- Estimated remaining contribution in years/life expectancy
- BS Retention category

### 4.2 Tree Categorisation

Section 4.5.2 of BS 5837 states *'The purpose of the tree categorisation method, which should be applied by an arboriculturist, is to identify the quality and value (in a non-fiscal sense) of the existing tree stock, allowing informed decisions to be made concerning which trees should be removed or retained in the event of development occurring'*.

There are four retention category's, U, A, B and C, with sub category's 1, 2 & 3 to reflect arboricultural, landscape or cultural values respectively. The category colours as given below are represented on all maps and plans to aid removal/retention and site design.

- **Category U** – Trees in such **poor** condition that they cannot realistically be retained in the context of the current land use for greater than 10 years.
- **Category A** – Trees of **high quality** with an estimated life expectancy of at least 40 years.
- **Category B** – Trees of **moderate** quality with an estimated life expectancy of at least 20 years.
- **Category C** – Trees of **low** quality with an estimated life expectancy of at least 10 years, or young trees with a stem diameter of less than 150mm.

Category U trees are those that should be removed in the short term and should not be considered further in the planning process unless there is ecological/habitat value. All other category trees are material considerations in the planning process.



---

## 4.3 Tree Constraints

### 4.3.1 Above Ground Constraints – Tree Trunk and Canopy

The trees current canopy/crown spread is marked on plans to aid site design. Consideration needs to be made to the following pre-development:

- Species characteristics such as evergreen or deciduous, honeydew (sap) drip, fruit fall
- Shade potential
- Potential incompatibilities between layout and trees proposed for retention
- Working/access space needed for construction phase
- Protection of tree canopies from machinery impact or scaffold clearance
- Infrastructure requirements- easements, lighting, solar collectors, CCTV

### 4.3.2 Below Ground Constraints – Root Protection Area

BS 5837 states a '*root protection area (RPA) is a layout design tool indicating the minimum area around a tree deemed to contain sufficient roots and rooting volume to maintain the tree's viability, and where the protection of the roots and soil structure is treated as a priority*'.

For single stems the RPA is calculated as an area equivalent to a circle with a radius 12 times the stem diameter.

The RPA is plotted on plans as a circle, but where pre-existing site conditions are considered to have altered the rooting area a polygon will be produced.

The default position is that proposed structures should be located outside the RPA's of retained trees. If operations are proposed within the RPA, the arboriculturist should:

- Demonstrate that the tree can remain viable and that the area lost to encroachment can be compensated for elsewhere, contiguous with its RPA
- Propose a series of mitigation measures to improve the soil environment that is used by the tree for growth

If utility operations within the RPA are proposed consideration should be given to NJUG4 (National Joint Utilities Group Volume 4 (Guidelines for the Planning, Installation and Maintenance of Utility Apparatus in Proximity to Trees)).

## 5. ARBORICULTURAL IMPACT ASSESSMENT

### 5.1 Development Proposals

The development proposal is the construction of three dwellings on the former rear car park of The Jubilee Public House. A section of grass banking to the east and north will be excavated in order to enable the development.

### 5.2 Tree Management Required to Implement Development

Table 1

	Impact/ work required	BS Retention Category			
		U	A	B	C
1	Trees/Groups to be retained and protected	-	-	T2, T4	T1, G3
2	Trees/Groups to be removed to enable development	-	-	-	-
3	Trees/Groups recommended for pruning as part of the development	-	-	T2, T4	T1, G3

### 5.3 Above Ground Constraints – Tree Trunk and Canopy

No trees need to be removed in order to enable the development.

Off-site Oak trees T1 and T2 have branch stubs on their southern side from a historic poor pruning event. It is recommended these branch stubs are pruned back to the most appropriate side branch/union. This work is recommended but is not essential to enable the development.

Group G3, the linier group of off-site Hawthorns and Elder have canopies which overhang the existing boundary fence. It is recommended that these canopies are pruned back to the most appropriate side branch/union on the boundary. An easily managed edge can then be established and easily maintained in the future. This work is recommended but is not essential to enable the development. Turning facilities to the east may require the heavier pruning of some specimens but those affected are of poor form anyway.

Off-site Oak tree, T4 has a canopy which overhangs the site. This tree grows on higher ground levels and has an already high canopy. It does have some dead branches which overhang the site which could be pruned, again this work is recommended but is not essential to enable the development.

A temporary tree protective fence will be required to protect the existing northern grass verge through the development. This verge is to be retained post development.

## 5.4 Below Ground Constraints – Root Protection Area (RPA)

The proposed north-western access driveway will surface 29.3% of trees T1 and 32.2% of T2's on-plan RPA. These trees have other available rooting area to their east and west. In the authors experience Oak is generally tolerant of alterations to its rooting area. Section 7.4.2 of BS5837 recommends the use a three-dimensional cellular confinement system (3DCCS) as a sub base for new hard surfacing. This can additionally be surfaced with a porous tarmac wearing course.

Section 7.4.2.3 of BS5837 states that *'new permanent hard surface should not exceed 20 % of any existing unsurfaced ground within the RPA'*.

As such if 20 % new **hard** surfacing of an RPA is acceptable in BS5837 then it is considered that 30 % of **permeable and no-dig permeable** is also acceptable.

Once the 3DCCS drive is installed a temporary surface of geotextile base and no fines surface could serve as a temporary wearing course which can be used by construction related vehicles and materials storage. This temporary permeable wearing course can be removed prior to the final permeable wearing course being laid at the end of the build.

Group G3, the linier group of off-site Hawthorns and Elder have on-plan RPA's extending into the site. These will have to be protected from ground alterations by temporary tree protective fencing. This verge area is to be retained post development.

Off-site Oak tree T4 has a potential on-plan RPA within the site. Proposed on-site ground alterations would see 22% of its potential on-plan RPA removed. This tree however is unlikely to have this amount of rooting area on site due to historic on-site root competition. This tree is early mature, able to adapt to local site alterations and has other unimpeded rooting area to the north, east and south. No tree protective fencing is proposed here as the existing boundary fence will remain and serves that purpose.

No utility installations are proposed within the RPA's of the surveyed trees.

## 5.5 Tree Work Standard

Tree work should be undertaken following guidance found in British Standard 3998:2010 Tree Work – Recommendations.

## 5.6 Contractor/Construction Operations & Equipment

Site access and storage will be from a combination of the new road to the west and south off the existing car parking area depending on the stage of the development.

## 5.7 Impact on Amenity

The proposed development will not alter the amenity value of the trees surveyed.

---

## 6. ARBORICULTURAL METHOD STATEMENT

### 6.1 Project Arboriculturist

BS 5837 recommends the appointment of a Project Arboriculturist to ensure that site trees are fully considered during the development process. The Project Arboriculturist' for this development is Ross Cannon, whose contact details are at the rear of this report. Any tree related enquiry, no matter how minor should be directed to them. Consultation is often time well spent.

### 6.2 Requirements to Protect Retained Site Trees

It is **essential** that the following methodologies are followed in order that the proposed development is not to have a significant impact on the retained trees

### 6.3 Tree / Ground Protection – Generic Precautions

I suggest enforcing these general precautions within the retained trees RPAs during the construction phase:

- No soil disturbance, including compaction
- No change in the soil level, by stripping or filling unless controlled below
- No excavation, without prior discussion with the Project Arboriculturist and/or the Local Planning Authority
- No redirection of surface water runoff into or out of the RPA
- No temporary buildings, sheds, or offices, without prior discussion with the Project Arboriculturist and/or the Local Planning Authority
- No storage of materials or fuel
- No dumping of materials, whether into a skip or onto the ground
- No fires within 10m of the RPA or tree canopy, whichever is greater
- No refuelling of mechanical equipment
- No storage or mixing of cement
- No washing of cement mixers within or uphill of the RPA
- Follow the guidance contained within the National Joint Utilities Group Volume 4 (Guidelines for the Planning, Installation and Maintenance of Utility Apparatus in Proximity to Trees (Issue 2, 2007); [www.njug.org.uk](http://www.njug.org.uk) ) when installing underground services inside or other excavation in the RPA of a tree.

## 6.4 Tree Protective Fence – Construction Exclusion Zone


Protective fencing should be erected along the line shown on the Tree Protection Plan in Appendix 5. The area inside this fence becomes the 'Construction Exclusion Zone'.

This fence will prevent construction activity that could cause damage occurring close to the retained trees. No plant, equipment or vehicles should operate inside the protective fencing without suitable ground protection and agreement from the Project Arboriculturist or Local Planning Authority. Further to this no activities as listed in Section 7.3 above should occur inside the protective fence/construction exclusion zone.

This fence is to be installed before any plant or vehicle comes on site or soil stripping occurs.

This product is to remain in situ until all construction work (up to and including all electrical and decorating) is completed. It will be removed as one of the final operations on site.

The diagram below demonstrates the required fence specifications of BS 5837.



---

## 6.5 Permanent Ground Protection

See location on Tree Protection Plan in Appendix 5

BS 5837 recommends using a three-dimensional cellular confinement system, such as:

Cellweb – <http://www.geosyn.co.uk/cellweb-tree-root-protection>

Geocell – <http://www.terram.com/tree-root-protection-geocell.html>

Neoweb - <http://www.civilsandlintels.co.uk/Treeguard>

The cells of these products should be filled with a non-calcareous, 'no-fines', angular, 20-40mm stone on a geotextile protective base. Consultation between the relevant supplier and design team is recommended to ensure the right product is used and installed appropriately.

**This product is to be installed before any plant or vehicle traverses the site or soil stripping occurs in the area of installation.**

As this is a 'no-dig' product ground levels will be higher than existing. As such roadways and foundations either side will have to slope appropriately to match.

Once the 3DCCS drive is installed a temporary surface of geotextile base and no fines surface could serve as a temporary wearing course which can be used by construction related vehicles and materials storage. This temporary permeable wearing course can be removed prior to the final permeable wearing course being laid at the end of the build.

Final wearing course to be a porous tarmac such as -

<http://www.tarmac.com/solutions/aggregates-asphalt/ultidrive-porous/>

## 6.6 Root Pruning T4

In the event that live roots are exposed when ground alterations take place adjacent to T4 they should be cut with a sharp tool leaving as small a wound as possible at the edge of the excavated edge. Install a geotextile against the face to prevent any tree toxic concrete constituents mixing with retained soils.

## 6.7 Responsibilities

All enquiries relating to trees should be addressed to the Project Arboriculturist, no matter how trivial. Consultation is time well spent.

Responsibility	Title	Name	Organisation	Contact
Building design	Architect	R Lowe	CAN.DID Architecture	Ric_lowe@outlook.com
Local Planning Authority (LPA)	Arboricultural Officer		HPBC	planning@highpeak.gov.uk
Site trees	Project Arboriculturist	Ross Cannon	Treeplan	07599 358 056 tree@treeplan.co.uk
Protective fencing, ground protection and building	Developer		Brindle Development (Hyde) Ltd	dbardsley@aol.com

## 6.8 Order of Works

This list should be followed to ensure the health and longevity of the retained trees. Where operations need to be carried out that are not listed here then consideration should be made to the retained trees. Contact the Project Arboriculturist if in any doubt. **Keep this document, in its entirety in site office so it can be reviewed, and an auditable series of operations is maintained.**

Stage	Operation detail	Responsible person	Completion signature & date
1	Install temporary tree protective fence, as per section 6.4 above and Tree Protection Plan in Appendix 5. Inform Project Arboriculturist who will inspect, agree location/recommend alteration, photograph and email copies to LPA	Developer to liaise with Project Arboriculturist	
2	Undertake tree works	Developer	
3	Install Permanent Ground protection as per section 6.5 above and Tree Protection Plan. Photograph and email to LPA	Developer	
4	Seek LPA consent to remove temporary fencing at the end of the development when all plant and materials removed	Developer	

---

## **7. GENERIC LEGAL CONSIDERATIONS**

### **7.1 Protected Trees**

Where a tree preservation order protects these trees, or they are located in a conservation area, or protected by planning conditions, it will be necessary to obtain permission from or notify the local planning authority (LPA) before carrying out any work, except for certain exemptions. The tree management conclusions and recommendations in this report are considered to be acceptable but clients must be aware that the LPA may take an alternative view and can refuse permission.

### **7.2 Wildlife Conservation Legislation**

Most bird's nests have legal protection while in use; also, bats and their roosts have legal protection whether in use or not.

Tree surgeons and forestry contractors should be aware of their duties under the following legislation. Wildlife & Countryside Act 1981 & Countryside & Rights of Way Act 2000.

### **7.3 Tree Safety**

Owners of trees have a duty of care, in so far as is reasonably practical to ensure their trees do not harm others. Reasonable management appropriate to the size of the tree stock and the resources available to the landowner are expected by the courts. For more advice visit <http://www.forestry.gov.uk/forestry/infd-7t6bpp>



## 8. CONCLUSIONS

Based on the above discussions, and provided all the technical recommendations in this report are followed, I consider any proposed development can be carried out in accordance with the guidance in the British Standard: BS 5837, *Trees in relation to design, demolition and construction – Recommendations* (2012).

If the client, project team, local authority or consultee have any queries then please contact me on the details below.

Ross Cannon *ND (Urb.For), Tech.Cert. (Arbor.A), Tech.Arbor.A*  
8/12/17

Arboricultural Consultant  
07599 358 056  
tree@treeplan.co.uk

---

## APPENDIX 1

### The Qualifications and Experience of the Author, Ross Cannon

#### 1. Qualifications

In 2001 I was awarded a National Diploma in Urban Forestry.

In 2006 I was awarded the Arboricultural Associations Technicians Certificate.

In 2011 I became a Technical Member of the Arboricultural Association.

#### 2. Experience

I have been working and studying within the field of arboriculture since 1999, first as a tree surgeon and latterly in an advisory capacity. Between 2001 and November 2007 I was a tree surgeon for a large local authority. Between November 2007, and December 2008 I worked as a Tree Surveyor and then Arboricultural Officer for Leeds City Council. This involved various large-scale tree condition and management surveys and carrying out detailed tree inspections. Between December 2008 and December 2011 I was a Trees & Woodlands Officer for the Yorkshire Dales National Park Authority administering tree preservation orders, trees in conservation areas and providing advice to the development control section on matters relating to trees in relation to proposed development. From December 2011 to June 2012 I was an Arboricultural Consultant with Treescapes Consultancy Ltd. in Cumbria and was involved with a number of commissions covering a variety of different aspects of arboriculture including surveying and making management recommendations to landowners as well as evaluating tree quality on development sites. From June 2012 to present I have been undertaking independent tree consultancy services.

#### 3. Continuing professional development

I attend courses, conferences, seminars and workshops run by land management, forestry and arboricultural organisations, colleges and universities. I have been a member of the Arboricultural Mortgage & Insurance User Group since 2006, Consulting Arborist Society since 2009 and the Subsidence Forum since 2014.

---

## APPENDIX 2

### Survey Methodology, Tree Risk Assessment & Report Limitations

Trees were inspected using the 'Visual Tree Inspection' methodology (Mattheck). No decay detection equipment was used.

Methodology of survey is in accordance with BS 5837:2012 'Trees in relation to design, demolition and construction – Recommendation and is not a tree hazard, tree risk or subsidence/subsidence potential survey.

All vertical and horizontal measurements were taken using laser rangefinder or metal tapes, which I consider are accurate enough for the purpose of this report.

Maps and plans are for illustrative purposes only to inform site design and planning requirements.

Trees are living and dynamic structures subject to extreme weather, vandalism, physical, chemical and biological changes that can quickly have an impact on a tree's condition and its growing environment. As such, even with robust tree inspections unforeseen changes, hidden defects and resulting structural failures can occur. All trees have a tolerance to the expected weather at a site they have grown in, but even then healthy defect free trees can still fail in extremes of weather.

This report is valid for one year from the date given on the front page or in the header or footer under normal weather conditions and site conditions.

The validity of this report ceases

- after a significant weather event, such as but not limited to severe winds, extremes in temperature, floods and drought not normal for the area.
- an outbreak of a virulent pest or disease which the author cannot foresee.
- pruning or works recommended are not undertaken to British Standard 3998:2010 or to the specification recommended in the report.
- if groundwork operations/level changes or use are/have been undertaken, that I was not aware of, within the vicinity of the trees that could alter their rooting environments, such as but not limited to underground utility work that doesn't meet the recommendations in NJUG 10 or British Standard 5837:2012 or their successors.
- significant change in on or off site conditions, such as, but not limited to adjacent tree/building removal, ground/surface water alteration.

No attempt has been made to assess soil subsidence/heave risk potential, nor should any be construed.

This survey and report is for the recipient(s) named in the Introduction only; any third-party relying on the contents of this report does so entirely at their own risk.

I recommend that the trees are inspected at least every year or after any significant weather event by a suitably qualified and insured arboricultural consultant.

## APPENDIX 3

### Trees and the Planning System (Development)

A copy of table B.1 from BS 5837 is found below. Trees whether subject to statutory protection or not are material considerations taken into account when dealing with planning applications. Table B.1 provides some advice to both developers and local planning authorities (LPA) on the appropriate amount of information required during the application process. Minimum detail includes information that is expected, additional information identifies further details that might be reasonable be sought by the LPA.

Table B.1 – Delivery of tree-related information into the planning system

Stage of process	Minimum detail	Additional information
<b>Pre-application</b>	Tree survey	Tree retention/removal plan (draft)
<b>Planning application</b>	Tree survey (in the absence of pre-application discussions) Tree retention/removal plan (finalised) Retained trees and RPA's shown on proposed layout Strategic hard and soft landscape design, including species and location of new planting Arboricultural impact assessment	Existing and proposed finished levels Tree protection plan Arboricultural method statement – heads of terms Details for all special engineering within the RPA and other relevant construction details
<b>Reserved Matters/ Planning conditions</b>	Alignment of utility apparatus (including drainage), where outside the RPA or where installed using a trenchless method. Dimensioned tree protection plan Arboricultural method statement – detailed Schedule of works to retained trees, e.g. access facilitation pruning Detailed hard and soft landscape design	Arboricultural site monitoring schedule Tree and landscape management plan Post-construction remedial works Landscape maintenance schedule

## **APPENDIX 4**

### **Tree Data Schedule**

## Tree Data – Glossary

N, S, E, W = Compass direction

# = An estimated measurement. All measurements should be considered estimates

1. Tree Number/ tags - Individual tree = T+ Number, Group of trees = G+ Number
2. Species - Common and or scientific names where appropriate
3. Height - Over all tree height, measured in M
4. Diameter at breast height - Measurement of stem @1.5m in mm
5. Canopy spread - Extent of tree branches taken at each compass point in m.
6. Low canopy height - Height of lowest branch above the ground.
7. Height of first significant branch and its direction of growth
8. Age Class / Life Stage - Y =Young, SM= Semi mature, EM=Early Mature, M= Mature, OM=Over Mature, V= Veteran.
9. Physiological condition - Good = Normal growth, Fair = Reduced twig extension, but other than that few signs of ill health, Poor = Small internodes, thinning canopy, Dead.
10. Structural Condition – Comment on defects or issues that could affect tree or tree part stability
11. Condition comments - Significance of physiological and structural condition
12. Preliminary management
13. Root Protection Area - As per section 4.6 of BS 5837(2012).
14. Estimated remaining contribution in years - More than 40 years, 20-40, 10-20, less than 10
15. U or A to C Category grading - See BS 5837(2012) Table 1 For details of each Category

TREE NO.	SPECIES	HEIGHT (m)	DBH (mm)	CANOPY SPREAD (M)				LOW CANOPY HEIGHT	FIRST SIG. BRANCH	AGE CLASS	PHYSIOLOG. CONDITION	STRUCTURAL & CONDITION COMMENTS	PRELIMINARY MGMT	RPA RADIUS	REMAIN. YEARS CONTRIB.	CATEGORY
				N	E	S	W							RPA M <sup>2</sup>		
1	Oak	14	400	2	2	6	6	8	2	EM	G	Crown raised to 7.5m on SSW side, branch stubs Suppressed by T2	If permission given prune branch stubs to main stem or most appropriate point	4.8 72	30	C
2	Oak	14	400	6	8	6.5	5	8	2	EM	G?	? Ivy prevents full inspection. Crown raised to 7.5m on SSW side, branch stubs Two stems, single canopy	If permission given prune branch stubs to main stem or most appropriate point. Sever ivy at trees base to allow a thorough investigation in the future	4.8 72	40	B
G3	Hawthorn, some Elder	7	150	As plan				0	0	M	G	Off-site, not fully inspected, ivy clad, upper canopy overhanging site boundary fence	If permission given prune to 3m height over site boundary to appropriate pruning point	1.8 10	20	C
T4	Oak	8	230	3	3	3	3	2	3.5	EM	G	Off-site, not fully inspected, upper canopy overhanging site boundary, dead branches over site	If permission given prune dead branches over site to appropriate pruning point	2.8 25	30	B



---

## APPENDIX 5


Tree Constraints Plan (pre-development site and its trees)

Tree Protection Plan (proposed site and its trees, with areas of protection measures)







EXISTING SITE PLAN



PROPOSED SITE PLAN









  
**treeplan**
  
 www.treeplan.co.uk

**Arboricultural Consultants**
  
 Site: Shimmondley Lane, Glossop

Drawing Title: Tree Constraints Plan and Tree Protection Plan	Rev A
1:500 @ A3	December 2017

**Key:**

- Category A
- Category B
- Category C
- Category U

 Category — Crown Spread  
 Tree Number  
 Root Protection Area  
 Ground Protection  
 Tree Protection Fencing

NOTE: Tree numbers marked with an \* have approximate locations.