

APPENDIX J

Geotechnical Test Results



Appendix J(1)

Geotechnical Test Results GRM (2015) Investigation





Nicholls Colton Analytical

7-11 Harding Street, Leicester, LE1 4DH

Tel: 0116 253 6333. Fax: 0116 251 4709

e-mail: testing@nicholls-colton.co.uk

website: www.nicholls-colton.co.uk

TEST REPORT

BS 1377 PLASTICITY INDEX AND MOISTURE CONTENT

Harpur Hill

Report no. L15/0587/GRM/002					
Order reference: P6222	Date of receipt: 25/03/2015	Date of testing: 03 to 07/04/2015	Date of issue: 08/04/2015		
		Fines			

NCA Sample reference	Client sample reference	Sample type	Depth (m)	Sample description	Fines passing 425µm (%)	Liquid limit (%)	Plastic limit (%)	Plasticity index (%)	Moisture content (%)
15-8016	TP03	Disturbed	0.7	Light brown clay.	100	81	34	47	45
15-8017	TP06	Disturbed	0.8	Brown clay.	100	55	25	30	34
15-8018	TP08	Disturbed	1.2	Brown clay.	100	67	26	41	40
15-8019	TP13	Disturbed	0.5	Light brown silty clay.	100	39	26	13	28
15-8020	TP18	Disturbed	0.5	Brown clay.	100	45	26	19	32
15-8021	TP22	Disturbed	1.2	Brown/grey clay.	100	57	26	31	29
15-8022	TP23	Disturbed	0.9	Brown clay.	100	44	18	26	28

NOTES:

1. Sample preparation was in accordance with 85 1377: Part 1: 1990.

2. Plasticity index testing was in accordance with 85 1377: Part 2: 1990 Clauses 3, 4.4 (one-point) & 5.

3. Moisture content testing was in accordance with 85 1377: Part 2: 1990 Clauses 3, 4.4 (one-point) & 5.

3. Moisture content testing was in accordance with 85 1377: Part 2: 1990 Clauses 3, 2.3.1.

4. The material was prepared from its natural state.

5. Some information required by 85 1377: Part 1: 1990 Clause 9 is not included in the report. The information will be provided if requested.

/₋/..... J. Gane /

Manager – Data Logistics Nicholls Colton Analytical

RT - 1377 Plasticity Index & Moisture Content, Page 1 of 1, Issued by LH 12.11.10
G:\Wicholls Colton Testing\TestData\WordDocuments\Reports\New templates\RT 1377 Pl & MC.doc

GRM Development Solutions Ltd

Laurus House First Avenue Centrum 100 Burton Upon Trent Staffordshire DE14 2WH



Appendix J(2)

Geotechnical Test Results ALM (2017) Investigation

Ruby House, 40A Hardwick Grange



James Fisher


Warrington WA14RF



LABORATORY TEST REPORT LIQUID & PLASTIC LIMIT TESTS BS 1377: Part 2: 1990 Cl 4.4,5.3

Site Ref.: Burlow Road, Buxton - Site A Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Sample Ref.:** TPA 108 0.6m Date Received: 04/09/2017 **Date Tested:** 21/09/2017 **Originator: Keith Date Reported:** 26/09/2017

Sampling Certificate	Yes	
Sampled By	Client	
Sample Type	Bulk	
Sample Preparation Method	As Received	
MATERIAL	Light Brown silty clay	
Retained 425 micron (%)	0	
Natural Moisture Content (%)	25	
Liquid Limit (single point)(%)	44	
Plastic Limit (%)	19	
Plasticity Index	25	



Approved Signature

K. Monks

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader



Ruby House, 40A Hardwick Grange



James Fisher

Testing Services


Warrington WA1 4RF



LABORATORY TEST REPORT LIQUID & PLASTIC LIMIT TESTS BS 1377: Part 2: 1990 Cl 4.4,5.3

Site Ref.: Burlow Road, Buxton - Site A Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 TPA 108 1.0m **Sample Ref.:** Date Received: 04/09/2017 **Date Tested:** 21/09/2017 **Originator: Keith Date Reported:** 26/09/2017

Sampling Certificate	Yes	
Sampled By	Client	
Sample Type	Bulk	
Sample Preparation Method	As Received	
MATERIAL	Yellow Clay	
Retained 425 micron (%)	0.2	
Natural Moisture Content (%)	25	
Liquid Limit (single point)(%)	50	
Plastic Limit (%)	21	
Plasticity Index	29	



K.Monks Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader



Ruby House, 40A Hardwick Grange Warrington

WA14RF



James Fisher

Testing Services


,



LABORATORY TEST REPORT LIQUID & PLASTIC LIMIT TESTS BS 1377: Part 2: 1990 Cl 4.4,5.3

Site Ref.: Burlow Road, Buxton - Site A Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Sample Ref.:** TPA 127 0.70m Date Received: 04/09/2017 **Date Tested:** 21/09/2017 **Originator: Keith Date Reported:** 26/09/2017

Sampling Certificate	Yes	
Sampled By	Client	
Sample Type	Bulk	
Sample Preparation Method	As Received	
MATERIAL	Yellow Brown mottled Clay	
Retained 425 micron (%)	2.2	
Natural Moisture Content (%)	43	
Liquid Limit (single point)(%)	82	
Plastic Limit (%)	27	
Plasticity Index	55	



Approved Signature

KMonks

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader



Ruby House, 40A Hardwick Grange



James Fisher


Warrington WA14RF



LABORATORY TEST REPORT LIQUID & PLASTIC LIMIT TESTS BS 1377: Part 2: 1990 Cl 4.4,5.3

Site Ref.:	Burlow Road, Buxton - Site A	Job No.:	26438
Client:	ALM Consult	Lab Ref No.:	SA30922
		Sample Ref.:	TPA 209 0.6m
		Date Received:	04/09/2017
		Date Tested:	21/09/2017
Originator:	Keith	Date Reported:	26/09/2017

Sampling Certificate	Yes	
Sampled By	Client	
Sample Type	Bulk	
Sample Preparation Method	As Received	
MATERIAL	Brown clayey silt	
Retained 425 micron (%)	0.7	
Natural Moisture Content (%)	26	
Liquid Limit (single point)(%)	34	
Plastic Limit (%)	22	
Plasticity Index	12	



K. Monks **Approved Signature**

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A part of James Fisher and Sons plc

Marine Services Worldwide



Ruby House, 40A Hardwick Grange



James Fisher

Testing Services


Warrington WA1 4RF



LABORATORY TEST REPORT LIQUID & PLASTIC LIMIT TESTS BS 1377: Part 2: 1990 Cl 4.4,5.3

Site Ref.:	Burlow Road, Buxton - Site A	Job No.:	26438
Client:	ALM Consult	Lab Ref No.:	SA30922
		Sample Ref.:	TPA 209 1.4m
		Date Received:	04/09/2017
		Date Tested:	21/09/2017
Originator:	Keith	Date Reported:	26/09/2017

Sampling Certificate	Yes	
Sampled By	Client	
Sample Type	Bulk	
Sample Preparation Method	As Received	
MATERIAL	Yellow Brown Clay	
Retained 425 micron (%)	4.2	
Natural Moisture Content (%)	30	
Liquid Limit (single point)(%)	53	
Plastic Limit (%)	20	
Plasticity Index	33	



K.Monks Approved Signature James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader





Ruby House, 40A Hardwick Grange Warrington

WA1 4RF



LABORATORY TEST REPORT

MOISTURE CONTENT BS 1377: Part 2: 1990 Oven Drying Method cl 3.2

Burlow Road, buxton- Site A Site: Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Date Received:** 04/09/2017 **Date Tested:** 14/09/2017 **Date Reported:** 26/09/2017 **Originator:** Keith **Specification:** SHW Series 600: Table 6/2

Sampled By: Client Sample Type: Bulk

Sampling Cert.: No Location: TPA 106

Date Sampled: 04/09/2017

Supplier/Source: Site Won

Material Type: Silty Clay Visual Description: Brown Soily clay/silt

Moisture Content (%): 32

Tested in accordance with BS 1377: Part 2: 1990 Sample preperation by cone and quarter

K.Monks
Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A trading division of James Fisher Testing Services Ltd. Registered Number 01182561. Registered in UK at Fisher House, PO Box 4, Barrow-in-Furness, Cumbria, LA14 1HR.





Ruby House, 40A Hardwick Grange Warrington







MOISTURE CONTENT BS 1377: Part 2: 1990 Oven Drying Method cl 3.2

Burlow Road, buxton- Site A Site: Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Date Received:** 04/09/2017 **Date Tested:** 14/09/2017 **Date Reported:** 26/09/2017 **Originator:** Keith **Specification:** SHW Series 600: Table 6/2

Sampled By: Client Sample Type: Bulk

Sampling Cert.: No Location: TPA 111

Date Sampled: 04/09/2017

Supplier/Source: Site Won

Material Type: Silty Clay Visual Description: Brown Soily clay/silt

Moisture Content (%): 29

Tested in accordance with BS 1377: Part 2: 1990 Sample preperation by cone and quarter

K.Monks
Approved Signature
James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A trading division of James Fisher Testing Services Ltd. Registered Number 01182561. Registered in UK at Fisher House, PO Box 4, Barrow-in-Furness, Cumbria, LA14 1HR.





Ruby House, 40A Hardwick Grange Warrington

WA1 4RF





MOISTURE CONTENT BS 1377: Part 2: 1990 Oven Drying Method cl 3.2

Burlow Road, buxton- Site A Site: Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Date Received:** 04/09/2017 **Date Tested:** 14/09/2017 **Date Reported:** 26/09/2017 **Originator:** Keith **Specification:** SHW Series 600: Table 6/2

Sampled By: Client Sample Type: Bulk

Sampling Cert.: No Location: TPA 125

Date Sampled: 04/09/2017

Supplier/Source: Site Won

Material Type: Silty Clay Visual Description: Brown Soily clay/silt

Moisture Content (%): 20

Tested in accordance with BS 1377: Part 2: 1990 Sample preperation by cone and quarter

K.Monks

Approved Signature
James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A trading division of James Fisher Testing Services Ltd. Registered Number 01182561. Registered in UK at Fisher House, PO Box 4, Barrow-in-Furness, Cumbria, LA14 1HR.





Ruby House, 40A Hardwick Grange Warrington







MOISTURE CONTENT BS 1377: Part 2: 1990 Oven Drying Method cl 3.2

Burlow Road, buxton- Site A Site: Job No.: 26438 **Client: ALM Consult** Lab Ref No.: SA30922 **Date Received:** 04/09/2017 **Date Tested:** 14/09/2017 **Date Reported:** 26/09/2017 **Originator:** Keith **Specification:** SHW Series 600: Table 6/2

Sampled By: Client Sample Type: Bulk

Sampling Cert.: No Location: TPA 127

Date Sampled: 04/09/2017

Supplier/Source: Site Won

Material Type: Silty Clay Visual Description: Brown Soily clay/silt

Moisture Content (%): 23

Tested in accordance with BS 1377: Part 2: 1990 Sample preperation by cone and quarter

K. Monks

Approved Signature James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A trading division of James Fisher Testing Services Ltd. Registered Number 01182561. Registered in UK at Fisher House, PO Box 4, Barrow-in-Furness, Cumbria, LA14 1HR.





Ruby House, 40A Hardwick Grange Warrington WA1 4RF

LABORATORY TEST REPORT



DETERMINATION OF PARTICLE DENSITY BS 1377: Part 2: 1990

Project:Burlow Road, Buxton - Site BLab Ref No:SA30922Client:ALM ConsultDate Received:04/09/2017

Date Tested: 19/09/2017

Date Reported: 26/09/2017

Material Type: Silt

Originator: Keith Sampling Certificate: Yes

Sample Reference	Material Type	Particle Density (Mg/m³)
TPA 106	Silt	2.59
TPA 111	Silt	2.59
TPA 125	Silt	2.63
TPA 127	Silt	2.62

Tested in accordance with BS 1377: Part 2: 1990



Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Acting Lab Team Leader

A trading division of James Fisher Testing Services Ltd. Registered Number 01182561. Registered in UK at Fisher House, PO Box 4, Barrow-in-Furness, Cumbria, LA14 1HR.

Ruby House, 40A Hardwick Grange, Warrington WA1 4RF Tel (01925 286880) Fax (01925 286881)







LABORATORY TEST REPORT

Determination of Particle Size Distribution - BS 1377: Part 2: 1990

Site:Burlow Rd, Buxton - Site AJob No.:26438Client:ALM ConsultLab Ref No.:30922

Date Received: 04/09/2017 **Date Tested:** 20/09/2017


Date Reported: 27/09/2017

Originator: Keith

Client Ref.: TPA 106

Description: Light Brown Silty CLAY

BS Sieve	%	Specification
Size	Passing	-
125.0mm	100	
90.0mm	100	
75.0mm	100	
37.5mm	100	
28.0mm	100	
20.0mm	100	
14.0mm	100	
10.0mm	100	
6.3mm	100	
5.00mm	100	
3.35mm	100	
2.00mm	100	
1.18mm	99	
0.600mm	97	
0.425mm	96	
0.300mm	94	
0.150mm	74	
0.063mm	25.2	
0.02mm	20.6	
0.006mm	18.0	
0.002mm	16.8	



Tested in accordance with BS 1377: Part 2: 1990 Clause 9.2 and 9.5 Sedimentation by Hydrometer, clause 9.5 - not UKAS Accredited

Approved Signature

K. Monks

James Fisher Testing Services Ltd





Ruby House, 40A Hardwick Grange, Warrington WA1 4RF Tel (01925 286880) Fax (01925 286881)







LABORATORY TEST REPORT

Determination of Particle Size Distribution - BS 1377: Part 2: 1990

Site:Burlow Rd, Buxton - Site AJob No.:26438Client:ALM ConsultLab Ref No.:30922

 Date Received:
 04/09/2017

 Date Tested:
 20/09/2017


Date Reported: 27/09/2017

Originator: Keith

Client Ref.: TPA 111

Description: Light Brown Silty CLAY

BS Sieve	%	Specification
Size	Passing	-
125.0mm	100	
90.0mm	100	
75.0mm	100	
37.5mm	100	
28.0mm	100	
20.0mm	100	
14.0mm	100	
10.0mm	100	
6.3mm	100	
5.00mm	100	
3.35mm	100	
2.00mm	100	
1.18mm	99	
0.600mm	97	
0.425mm	94	
0.300mm	91	
0.150mm	80	
0.063mm	27.4	
0.02mm	19.8	
0.006mm	18.3	
0.002mm	13.6	



Tested in accordance with BS 1377: Part 2: 1990 Clause 9.2 and 9.5 Sedimentation by Hydrometer, clause 9.5 - not UKAS Accredited

K.Monks
Approved Signature

James Fisher Testing Services Ltd



Ruby House, 40A Hardwick Grange, Warrington WA1 4RF Tel (01925 286880) Fax (01925 286881)







LABORATORY TEST REPORT

Determination of Particle Size Distribution - BS 1377: Part 2: 1990

Site:Burlow Rd, Buxton - Site AJob No.:26438Client:ALM ConsultLab Ref No.:30922

 Date Received:
 04/09/2017

 Date Tested:
 20/09/2017


Date Reported: 27/09/2017

Originator: Keith

Client Ref.: TPA 125

Description: Yellow Light Brown Silty CLAY

BS Sieve	%	Specification
Size	Passing	•
125.0mm	76	
90.0mm	76	
75.0mm	65	
37.5mm	61	
28.0mm	59	
20.0mm	59	
14.0mm	58	
10.0mm	57	
6.3mm	56	
5.00mm	55	
3.35mm	53	
2.00mm	50	
1.18mm	46	
0.600mm	41	
0.425mm	37	
0.300mm	32	
0.150mm	19	
0.063mm	11.5	
0.02mm	9.8	
0.006mm	7.3	
0.002mm	5.1	



Tested in accordance with BS 1377: Part 2: 1990 Clause 9.2 and 9.5 Sedimentation by Hydrometer, clause 9.5 - not UKAS Accredited

K.Monks

Approved Signature James Fisher Testing Services Ltd



Ruby House, 40A Hardwick Grange, Warrington WA1 4RF Tel (01925 286880) Fax (01925 286881)







LABORATORY TEST REPORT

Determination of Particle Size Distribution - BS 1377: Part 2: 1990

Site:Burlow Rd, Buxton - Site AJob No.:26438Client:ALM ConsultLab Ref No.:30922

 Date Received:
 04/09/2017

 Date Tested:
 20/09/2017


Date Reported: 27/09/2017

Originator: Keith

Client Ref.: TPA 127

Description: Brown silt and gravel

BS Sieve	%	Specification
Size	Passing	-
125.0mm	100	
90.0mm	100	
75.0mm	100	
37.5mm	96	
28.0mm	93	
20.0mm	82	
14.0mm	74	
10.0mm	68	
6.3mm	62	
5.00mm	60	
3.35mm	55	
2.00mm	49	
1.18mm	42	
0.600mm	33	
0.425mm	29	
0.300mm	25	
0.150mm	14	
0.063mm	7.3	
0.02mm	5.6	
0.006mm	4.5	
0.002mm	2.9	



Tested in accordance with BS 1377: Part 2: 1990 Clause 9.2 and 9.5 Sedimentation by Hydrometer, clause 9.5 - not UKAS Accredited

K.Monks
Approved Signature

James Fisher Testing Services Ltd







Ruby House, 40A Hardwick Grange Warrington WA1 4RF

LABORATORY TEST REPORT



DRY DENSITY / MOISTURE CONTENT RELATIONSHIP - BS 1377: Part 4: 1990

 Project:
 Burlow Road, Buxton - Site A
 Lab Ref No.:
 SA30922

 Client:
 ALM Consult
 Date Received:
 04/09/2017

 Date Tested:
 25/09/2017

Date Tested: 25/09/2017

Date Reported: 27/09/2017

Material: Brown Mottled Clay

Originator: Keith Specification: SHW Series 600: Table

6/2

Client Sample Ref: TPA 106 Sample Type: Bulk

Supplier: Not Stated Description: Brown Mottled Clay


Location: TPA 106


Date sampled: 04/09/2017 Comments:

Sampling Cert: Yes

Rammer used :	2.5	No of layers:	3
No of sub samples :	5	% retained on 37.5mm sieve	0.0
Mould Size:	1L	% retained on 20mm sieve	0.0

Bulk Density: Mg/m³	1.62	1.73	1.86	1.84	1.81
Moisture Content: %	11.6	16.8	21.0	23.2	25.5
Dry Density: Mg/m ³	1.45	1.48	1.54	1.49	1.44





Maximum Dry Density (Mg/m³) Optimum Moisture Content (%)

1.54	
21	

Tested in accordance with BS 1377: Part 4:1990 Particle Density (Mg/m³) - 2.59 Determined

K.Monks
Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Team Leader



Ruby House, 40A Hardwick Grange Warrington WA1 4RF





DRY DENSITY / MOISTURE CONTENT RELATIONSHIP - BS 1377: Part 4: 1990

Project:Burlow Road, Buxton - Site ALab Ref No.:SA30922Client:ALM ConsultDate Received:04/09/2017

 Date Tested:
 25/09/2017

 Date Reported:
 27/09/2017

 Material:
 Brown Clay

Originator: Keith Specification: SHW Series 600: Table

6/2

Client Sample Ref: TPA 111 Sample Type: Bulk

Supplier: Not Stated Description: Brown Clay/ Silt

Location: TPA 111


Date sampled: 04/09/2017 Comments:

Sampling Cert: Yes

Rammer used :	2.5	No of layers:	3
No of sub samples :	5	% retained on 37.5mm sieve	0.0
Mould Size:	1L	% retained on 20mm sieve	0.0

Bulk Density: Mg/m³	1.68	1.78	1.90	1.88	1.86
Moisture Content: %	14.2	16.7	21.0	24.9	28.5
Dry Density: Mg/m ³	1.47	1.53	1.57	1.51	1.45

----- 0% Air Voids — — - 5% Air Voids — 10% Alr Voids



Maximum Dry Density (Mg/m³) Optimum Moisture Content (%)

1.57
21

Tested in accordance with BS 1377: Part 4:1990 Particle Density (Mg/m³) - 2.59 Determined

K. Monks Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Team Leader



Ruby House, 40A Hardwick Grange Warrington WA1 4RF





DRY DENSITY / MOISTURE CONTENT RELATIONSHIP - BS 1377: Part 4: 1990

Project:Burlow Road, Buxton - Site ALab Ref No.:SA30922Client:ALM ConsultDate Received:04/09/2017Date Tested:25/09/2017

Date Reported: 28/09/2017 **Material:** Brown Clay

Originator: Keith Specification: SHW Series 600: Table

6/2

Client Sample Ref: TPA 125 Sample Type: Bulk

Supplier: Not Stated Description: Yellow and Brown Silty Clay

Location: TPA 125


Date sampled: 04/09/2017 Comments:

Sampling Cert: Yes

Rammer used:	2.5	No of layers:	3
No of sub samples :	5	% retained on 37.5mm sieve	19.6
Mould Size:	1L	% retained on 20mm sieve	0.9

Bulk Density: Mg/m³	1.59	1.97	1.94	1.89	1.86
Moisture Content: %	15.5	22.5	29.5	32.6	34.8
Dry Density: Mg/m ³	1.38	1.61	1.50	1.43	1.38

----- 0% Air Voids — — - 5% Air Voids — 10% Alr Voids



Maximum Dry Density (Mg/m³) Optimum Moisture Content (%)

1.61
23

Tested in accordance with BS 1377: Part 4:1990 Particle Density (Mg/m³) - 2.63 Determined

K. Monks Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Team Leader



Ruby House, 40A Hardwick Grange Warrington WA1 4RF

LABORATORY TEST REPORT



DRY DENSITY / MOISTURE CONTENT RELATIONSHIP - BS 1377: Part 4: 1990

 Project:
 Burlow Road, Buxton - Site A
 Lab Ref No.:
 SA30922

 Client:
 ALM Consult
 Date Received:
 04/09/2017

 Date Tested:
 25/09/2017

Date Reported: 28/09/2017 **Material:** Brown Clay

Originator: Keith Specification: SHW Series 600: Table

6/2

Client Sample Ref: TPA 127 Sample Type: Bulk

Supplier: Not Stated Description: Yellow and Brown Sand & Gravel

Location: TPA 127


Date sampled: 04/09/2017 Comments:

Sampling Cert: Yes

Rammer used :	2.5	No of layers:	3
No of sub samples :	5	% retained on 37.5mm sieve	2.7
Mould Size:	1L	% retained on 20mm sieve	4.7

Bulk Density: Mg/m³	1.62	1.85	1.97	1.95	1.91
Moisture Content: %	8.5	18.1	25.0	28.2	30.1
Dry Density: Mg/m ³	1.49	1.57	1.58	1.52	1.47

----- 0% Air Voids — — - 5% Air Voids — 10% Alr Voids



Maximum Dry Density (Mg/m³) Optimum Moisture Content (%)

1.58	
25	

Tested in accordance with BS 1377: Part 4:1990 Particle Density (Mg/m³) - 2.62 Determined

K.Monks
Approved Signature

James Fisher Testing Services Ltd

■ Karl Monks, Team Leader



Ruby House, 40A Hardwick Grange Warrington, WA1 4RF




LABORATORY TEST REPORT

DETERMINATION OF CALIFORNIA BEARING RATIO - BS 1377: Part 4: 1990

Project : Burlow Road, Buxton - Site A Job No. 26438 Client: **ALM Consult** Lab Ref No SA30922 **Date Received** 04/09/2017 **Date Tested** 20/09/2017 **Date Reported** 28/09/2017 Originator: Keith

Location: TPA111



Type of Reaction Load			
Load Frame			
Technician(s)			
Shauna O'Hara			
Mass of Surcharge Weights			
10Kg			
Overburden Pressure			
3.9kPa			
Material Type			
Brown Silt			
Density (Mg/m³)			
1.89			
Max Particle Size Under Test			
Area (mm)			
<20			
(EE) 3 2 1 1 1 2 3 4 5 6 7 Days Soaked			
Final Swell (mm): N/A			

Penetration (mm)	Force (kN)	Standard Force (kN)	Top CBR (%)
2.5	0.11	13.2	0.8
5.0	0.17	20.0	0.9

Penetration (mm)	Force (kN)	Standard Force (kN)	Bottom CBR (%)
2.5	0.07	13.2	0.5
5.0	0.13	20.0	0.7
Moisture content : 28°	Mean Insitu CBR value : 0.7 %		

Moisture content determined in accordance with BS 1377: Part 2: 1990 - oven drying method

CBR determined in accordance with BS 1377: Part 4: 1990

K.Monks
Approved Signature

R70 R2 WTN

James Fisher Testing Services Ltd





Ruby House, A Hardwick Grang


40A Hardwick Grange Warrington, WA1 4RF



LABORATORY TEST REPORT DETERMINATION OF CALIFORNIA BEARING RATIO - BS 1377 : Part 4 : 1990

Project :	Burlow Road, Buxton - Site A	Job No.	26438
Client:	ALM Consult	Lab Ref No	SA30922
		Date Received	04/09/2017
		Date Tested	20/09/2017
		Date Reported	28/09/2017
Originato	r: Keith		

Location: TPA 127



Type of Reaction	on Load		
Load Frame			
Technician	n(s)		
Shauna O'H	Iara		
Mass of Surcharg	ge Weights		
10Kg			
Overburden P	ressure		
3.9kPa			
Material T	ype		
Yellow/Brown Silt,Gravel lumps of grey clay			
Density (Mg/m³)			
1.95			
Max Particle Size	Under Test		
Area (mr	n)		
<20			
(EE) 3 2 1 0 0 1 2 3 Days Soa	4 5 6 7 aked		
Final Swell (mm):	N/A		

Penetration (mm)	Force (kN)	Standard Force (kN)	Top CBR (%)
2.5	0.49	13.2	3.7
5.0	0.81	20.0	4.0

Penetration (mm)	Force (kN)	Standard Force (kN)	Bottom CBR (%)
2.5	0.86	13.2	6.5
5.0	1.29	20.0	6.4
Moisture content : 26°	Mean Insitu CBR value : 5.2%		

Moisture content determined in accordance with BS 1377: Part 2: 1990 - oven drying method

CBR determined in accordance with BS 1377: Part 4: 1990

Approved Signature

James Fisher Testing Services Ltd

<. Monks

☐ Karl Monks, Acting Lab Team Leader

A part of
James Fisher and Sons plc

Marine Services Worldwide



R70 R2 WTN



Appendix J(3)

In-Situ Soakaway Test Results ALM (2017) Investigation

Client: **Barratt Homes Manchester** Job Name: Burlow Road, Buxton - SITE A

Job No.: 30156

Trial Pit No.	SA-A1
Test No.	1

CON	1 S U	LT		
SOAKAWAY TRIAL PIT				
Dimensions	(m)	(mm)		
1	0.00	0000		

Time	Elpsed	Depth to water form		
	Time	ground level		
	(min)	(m)	(mm)	
	0	0.38	380	
	1	0.49	490	
	2	0.57	570	
	3	0.65	650	
	4	0.73	730	
	5	0.79	790	
	10	1.05	1050	
	12	1.15	1150	
	14	1.22	1220	
	16	1.29	1290	
	18	1.35	1350	
	20	1.41	1410	
	22	1.47	1470	
	24	1.55	1550	
	26	1.60	1600	


SOAKAWAY TRIAL PIT			
Dimensions (m) (mm)			
Length	=	2.00	2000
Width	=	0.77	770
Depth = 1.60 1600		1600	

Effective Depth (empty)		mm	m
75%	=	1295.00	1.295
50%	=	990.00	0.99
25%	=	685.00	0.685

Depth at start of test (mm)	=	380
Depth at end of test (mm)	=	1600

Base area of pit	=	1.54
a_{p50} - 50% internal surface area inc. base	=	4.9194
V _{p75-25} - Volume 75 - 25%	=	0.9394

Read from the graph:			
$t_{p 75} (min) = 3.4$			
t _{p 25} (min)	=	16.5	



Soil infiltration rate, f, (m/s) = 2.43E-04 (normal test) Soil infiltration rate, f, (m/s) =(pit filled with stone) 7.29E-05

Client: **Barratt Homes Manchester** Job Name: Job No.: Burlow Road, Buxton - SITE A

30156

Trial Pit No.	SA-A1
Test No.	2

Time	Elpsed	Depth to water form ground level	
	Time		
	(min)	(m)	(mm)
	0	0.35	350
	1	0.45	450
	2	0.54	540
	3	0.63	630
	4	0.71	710
	5	0.79	790
	6	0.87	870
	7	0.95	950
	8	1.02	1020
	10	1.15	1150
	12	1.28	1280
	14	1.40	1400
	16	1.50	1500
	18	1.60	1600



SOAKAWAY TRIAL PIT			
Dimensions (m) (mm)			
Length	=	2.00	2000
Width	=	0.77	770
Depth	=	1.60	1600

Effective depth (empty)		mm	m
75%	=	1287.50	1.2875
50%	=	975.00	0.975
25%	=	662.50	0.6625

Depth at start of test (m	nm) =	350
Depth at end of test (m	m) =	1600

Base area of pit	=	1.54
a _{p50} - 50% internal surface area inc. base	=	5.0025
V _{p75-25} - Volume 75 - 25%	=	0.9625

Read from the graph:			
$t_{p75} (min) = 3.45$			
t _{p 25} (min)	=	12.1	



Soil infiltration rate, f, (m/s) =

3.71E-04

(normal test)

Soil infiltration rate, f, (m/s) =

1.11E-04

(pit filled with stone)

Client: Barratt Homes Manchester

Job Name: Burlow Road, Buxton - SITE A

Job No.: 30156

Trial Pit No.	SA-A2
Test No.	1

CON	SU	ĽΤ
SOAKAWAY	TRIAL PIT	
Dimensions	(m)	(mm)

Time	Elpsed	Depth to water form	
	Time	ground level	
	(min)	(m)	(mm)
	0	0.36	360
	1	0.49	490
	2	0.65	650
	3	0.79	790
	5	0.97	970
	7	1.05	1050
	9	1.32	1320
	10	1.50	1500


SOAKAWAY TRIAL PIT			
Dimensions (m) (mm)			
Length	=	2.10	2100
Width	=	0.65	650
Depth	=	1.50	1500

Effective De	pth (empty)	mm	m
75%	=	1215.00	1.215
50%	=	930.00	0.93
25%	=	645.00	0.645

Depth at start of test (mm)	=	360
Depth at end of test (mm)	=	1500

Base area of pit	=	1.365
a_{p50} - 50% internal surface area inc. base	=	4.5
V _{p75-25} - Volume 75 - 25%	=	0.77805

Read from the graph:			
t _{p 75} (min)	=	2	
t _{p 25} (min)	=	8.25	



Soil infiltration rate, f, (m/s) = 4.61E-04 (normal test)

Soil infiltration rate, f, (m/s) = 1.38E-04 (pit filled with stone)

Client: **Barratt Homes Manchester** Job Name: Job No.: Burlow Road, Buxton - SITE A

30156

Trial Pit No.	SA-A2
Test No.	2

Time	Elpsed	Depth to water form	
	Time	ground level	
	(min)	(m)	(mm)
	0	0.41	410
	1	0.55	550
	2	0.69	690
	3	0.82	820
	4	0.95	950
	5	1.11	1110
	6	1.25	1250
	7	1.40	1400
	8	1.50	1500




SOAKAWAY TRIAL PIT			
Dimensions (m) (mm)			
Length	=	2.10	2100
Width	=	0.65	650
Depth	=	1.50	1500

Effective de	oth (empty)	mm	m
75%	=	1227.50	1.2275
50%	=	955.00	0.955
25%	=	682.50	0.9825

Depth at start of test (mm)	=	410
Depth at end of test (mm)		1500

Base area of pit	=	1.365
a _{p50} - 50% internal surface area inc. base	=	2.7125
V _{p75-25} - Volume 75 - 25%	=	0.334425

Read from the graph:			
t _{p 75} (min)	=	2	
t _{p 25} (min)	=	6	



Soil infiltration rate, f, (m/s) = 5.14E-04 (normal test)

Soil infiltration rate, f, (m/s) = (pit filled with stone) 1.54E-04