














Description of the Task/Activity:	Control of Noise & Dust				
Project Name:	New Mills		Project Ref:	101847	
Site Address/ Location:	Marsh Lane, New mills, SK 22 4PP		Start Date/Time:	TBC	
			Finish Date/Time:		
Personnel involved:	Name		Role/Trade		
	Forrest operatives				
	visitors				
	Site operatives, Residents				
Works Supervisor:	Craig Brown	Role:	Site Manager	Tel:	07808766175
Key Plant and Tools Required:	Perimeter fencing, Exhaust silencers, Acoustic covers, Noise meters, Hose pipe/water suppression, Wheel wash, Road sweepers, Air Monitoring, on tool extraction				
Key Materials Required:	Removal of waste as soon as reasonable practical, Water, Silencers/acoustic covers, Acoustic screens, dust sheets				
Other Essential Equipment:	FFP 3 dust masks, hearing protection				
Specific Identified Residual Hazards: (or refer to the task specific risk assessment(s))	Noise pollution, Deafness, Lung Cancer, Sisisosis, Asthma. Chronic obstructive pulmonary disease,				
Specific Staff Training Requirements:	Cpcs/cscs cards, Inductions, tool box talks, face fit, Banksman Training				

<p>10 point Sequence of Operations: (Specifying methods of working, tools, materials and equipment utilised)</p>	<p>Prior to works starting letter will be delivered to neighbouring properties which may be affected by the construction works, with contact names & telephone numbers. Erect perimeter fencing/screening.</p> <p>Hours of work limited to 8am till 5pm Mondays to Fridays, 8am till 1pm Saturdays, No Sunday or bank holiday working. Rest periods during noisy operations if required. Comply with</p> <ul style="list-style-type: none"> • The control of pollution act 1974 part 1v • The health & safety at work 1974 • The clean air act 1993 • The environment protection act 1990 <p>Vehicles and plant fitted with exhaust silencers, maintained and in good condition, all plant complies with relevant statutory requirements Machines in intermittent use should be turned off when not in use, 5mph speed limit on site. Compressors fitted with acoustic covers, Pneumatic tools fitted with mufflers or silencers. Accommodation generators in acoustic cabins & turned off out of hours. Noise perimeter zone. Noisy operations carried out away from neighbouring properties. No Radios allowed, regular noise monitoring.</p> <p>Dust pollution will be minimised with damping down site during dry periods. Wheel wash and road sweeper will be employed when required. Waste removed as soon as reasonable practical. Stockpiles of earth damped down and sited away occupied properties. Waste removed from site to be sheeted up. Conduct regular air monitoring and health surveillance. Correct PPE to be worn at all times.</p>
<p>Method of Access and Egress to the work area:</p>	<p>Follow the traffic management plan</p>
<p>Temporary Supports and Props needed to facilitate the works:</p>	<p>N/A</p>
<p>Fall Protection Measures: (Where work at height cannot be eliminated - consider both Personnel & Materials)</p>	<p>N/A</p>
<p>Hazardous</p>	<p>(ie: Lubricants/Solvents/Flammable Materials/Fuel/oils)</p>

Substances: (Attach COSHH Assessments and MSDS)							
	Very Toxic	Harmful / Irritant	Corrosive	Dangerous for the environment	Oxidising	Highly flammable	Explosive
Applicable:	No	Yes	No	yes	No	No	No
SWL's:	Safe working load of mechanical handling aid to be confirmed.						
Required Personnel Protective Equip:							Other: 1. Hi-Viz 2. 3.
	Safety Boots	Hard Hats	Safety Gloves	Hearing Protection	Respiratory Protection	Eye Protection	
Emergency Procedures:	Stop works immediately and report to site management. And follow emergency plan.						
First Aid Facilities	Name of On-Site First Aider:			Craig Brown			
	First Aid Box Location:			Site office			
	Location of Nearest Hospital:			Stepping Hill, SK2 7JE			

Other Information &
Comments:

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases in full accordance with safety procedures specified in the company's Health and Safety Policy.

Prepared by:

Position:

Date:

Reviewed by:

Position:

Date:

Date:

We (the undersigned) have read and understood the attached method statement and will comply with the specified requirements and control measures. If the work activity changes or deviates from that originally envisaged, we will seek further advice and request an amended method statement.

[illegible]