

# Project: Demolition of showroom in preparation for construction of 3 dwellings

## Site address

Fairfield Builders Supplies  
7 Bench Road  
Buxton

Date of works – Proposed June 2022

| Task:                                                            |                                                                                                                                                                                                                                                                                                                                 |                       |
|------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|
| Hazard                                                           | Control measures                                                                                                                                                                                                                                                                                                                | Who is at risk?       |
| Public Entering Site                                             | Site to securely fenced off and locked at end of each day, Signage warning of danger                                                                                                                                                                                                                                            | Operatives and public |
| Gas/ Electric                                                    | <b>Services to be disconnected</b>                                                                                                                                                                                                                                                                                              | Operatives            |
| Muscle strains, sprains & injuries caused by lifting heavy loads | Use correct lifting techniques, all operatives should be trained in the safe method of lifting - refer to manual handling section in attached method statement<br><br>Ensure two man lift is enforced for reaching or carrying heavier items<br>Split loads to make them lighter and safer to handle<br>smoking and after shift | Operative             |

| Task: Demolition of building            |                                                                                                                                                           |                    |
|-----------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
| Hazard                                  | Control measures                                                                                                                                          | Who is at risk?    |
| Road Users / Pedestrians                | A Banksman to walk alongside when machinery is traveling , when necessary areas to be coned off                                                           | Operative , Public |
| Falling Masonary                        | <b>Ongoing assessments to be made of the building and where the building is deemed at risk person to evacuated and mechanical means used to make safe</b> |                    |
| Slips / Trips                           | Good Housekeeping, slip hazards to be removed                                                                                                             | Operative          |
| General Hazard including dust, cuts etc | PPE, dust suppression , water where required                                                                                                              |                    |

