N

planting as consented

Landscape planting as consented

2.4m high Pallisade security fencing

4,000sq ft Temporary storage building 10m x 40m x 5m high

4,000sq ft Temporary storage building 10m x 40m x 5m high

4,000sq ft Temporary storage building 10m x 40m x 5m high

HGV TURNING Ø30.00 CIRCLE

6m Temporary Bailey Bridge - 20T SWL

Contractor Access HGV Access Only

Temporary utilities slung to u/side of bridge

BRIDLEWAY

Footway/Kerb States

Welfare (WCs + Showers) 12m x 12m x 3m high

Canteen 12m x 12m x 3m high

Conference Room 12m x 12m x 3m high

FW Pump Station

Car / Van parking 100 vehicles

Gravel filled Grasscrete block paving to car park and hard surfaced areas

2.4m high Pallisade security fencing

2.4m high Pallisade security fencing

Temporary Office (2 storey)

Gas Govenor

Exfng Pipe Bridge

Loading Area

Exfng Retaining Wall Removed

River Water Filtration

River Goyt

Landscape planting as consented

2.4m high Pallisade security fencing

2.4m high Pallisade security fencing

Contractor Cars and Van access and egress route

5.5m temporary access road formed using gravel filled Grasscrete block paving

5.5m temporary access road formed using gravel filled Grasscrete block paving

Access via existing field gate

114.6m

Contractor Cars and Van access and egress route

5.5m temporary access road formed using gravel filled Grasscrete block paving

112.2m

Note
Area to be returned to grazing land on completion of the Construction contract

ing Wall

New Retaining Wall

Road layout adjusted for new office block

Visitor Parking 8 spaces

FB

Sluice

Weir

Sluice

Sluice

ey
r Mill

Revision	Description	Date	Rev. By
B	Red and Blue site works boundary amended	May 19	L.R
A	Temporary Office added, Contractors Traffic direction noted	Feb 19	L.R

Rutter Johnson

Consulting Civil & Structural Engineers

Link House, 273 Crown Lane, Horwich, Bolton, BL6 5HY.
Tel: 01204 675550 Fax: 01204 695172
E-mail: enquiries@rutterjohnson.co.uk
Web: www.rutterjohnson.co.uk

DISLEY TISSUE Ltd

CONSTRUCTION SITE COMPOUND AS PROPOSED

PROPOSED PM2 MILL EXPANSION
DISLEY MILL
FACTORY LANE, DISLEY

Scale	Date	Drawn By
1:500 @ A1	DEC 2018	LR
Drg. No.	Rev.	Checked By
10065 / 03	B	

This drawing is copyright of Rutter Johnson. Reproduction is only permitted by Prior arrangement